

PROJECT IMPLEMENTATION SCHEDULE – UPDATED JULY 2011

Authorize Engineer to begin work	June 2010
Begin field work for design plans	July 2010
Complete preliminary water line routing plans	August 2010
Meet with NCDOT to review routing plans	November 2010
Meet with property owner of meter station site	January 2011
Complete design, submit for permits and begin property acquisitions	July 2011
Receive all permits and acquire all properties and easements	September 2011
Advertise for bids	September 2011
Open bids and make tentative award	October 2011
Receive CDBG approval to award contract	November 2011
Begin construction	December 2011
Complete construction	May 2012
Close out project	June 2012
CDBG closeout deadline	July 2012